

United Nations Development Programme

برنامج الأمم المتحدة الإنمائي



Date: April 06, 2021

Certificate of Substantial Completion

Project Name: Construction of a Movable Clinics in Karantina, Beirut, Lebanon

Client: United Nations Development Programme (UNDP)

Contractor: Kfoury Engineering and Contracting sarl

Contract Date: 04 December 2020

Contract Completion Date: 29 March 2021

Defect liability period completion date: 29 March 2022

Final Amount: USD 447,116.54

In accordance with the requirements of the **Contract (Ref: 20/417)** between **UNDP** and **Kfoury Engineering and Contracting sarl**, we hereby state that the above-named project has been substantially completed by the contractor in accordance with the requirements of the Contract Documents and in stipulated time.

The total amount of the works executed by Construction Services Company, corresponds to a value of 447,116.54 USD (**Four Hundred Forty-Seven Thousand One Hundred Sixteen US Dollars Only and 54/100**), including VAT.

The provision of the Construction of a Movable Clinics in Karantina, consisted of the following:

- Supply and installation of non-fixed portacabins with various sizes including concrete foundations
- Door and windows including glass sliding door, double and single wooden doors
- Finishing works including metal ceiling panels and vinyl flooring
- Mechanical and plumbing works including water supply, plumbing fixtures, and solar heating panels
- Electrical works including fire detection alarm, UPS system, main electrical boards and distribution panels a well as generator set supply and installation

This certificate is issued upon request of "Kfoury Engineering and Contracting sarl".

The Certificate of Final Full Completion will be provided after the Defect liability period completion date.

4

M

M

Celine Moyroud
Resident Representative